

ELEVATOR INSPECTION PROGRAM

Emergency Power Test Report

General Information	Building Name:		Manufacturer:		OPS Conveyance #: CP
	Address:		Install Date:		_ocal Conveyance ID:
	City:	Zip Code:	Capacity (lbs):	Stops:	Job/Contract #:
	Rated Speed (fpm):	Inspector Present? Yes No If Yes, inspector signs repo		ector signs report	Duty: □Passenger □Freight □MRL
	Test Date: Type of test: Annual (Cat 1) Witnessed (Cat 5)			Freight Class:	
1	 The operation of the emergency power system (EPS) shall be tested during the inspection of the last elevator by providing an input from the emergency generator, to demonstrate compliance to section 2.27.2. This can be demonstrated either by: a) switching over to generator power or b) activating the input at the transfer switch (while on normal power) or simulating a switch over to EP by activating the input at the elevator controller. □ Pass □ Fail 				
2	During the EPS Test, all elevators were returned to the recall level at least one at a time.(2.27.2.1) □ Pass □ Fail				
3	Verify an illuminated signal marked "ELEVATOR EMERGENCY POWER" indicating elevators on emergency power is located in the elevator lobby at the designated level. (2.27.2.3) □ Pass □ Fail (□ N/A Not Required Prior to 2000)				
4	Note: When the emergency power system is not capable of operating all elevators simultaneously; Verify selector switch(es) marked "ELEVATOR EMERGENCY POWER" (red lettering a minimum of 5 mm). (2.27.2.4.1) Pass Fail N/A				
5	Verify operation by Fire Service key(2.27.8) □ Pass □ Fail				
6	Verify selector switch(es) corresponds to elevator identification number and includes an "AUTO" position if required. (2.27.2.4.2)				
	□ Pass □ Fail □ N/A Verify switch(es) is located at designated level, or if elsewhere, means is provided to indicate elevators are at the designated level and				
7	doors are open. (2.27.2.4.3) □ Pass □ Fail □ N/A				
8	With the selector switch in the "AUTO" position: Verify automatic power selection returns each elevator not on designated attendant operation, inspection operation, or Phase II In-Car Emergency Operation. (2.27.2.4.4) Pass Fail N/A				
9	Verify that during auto selection if a car does not move for 20 to 30 seconds the next car will be selected. After all cars have been selected, any cars that failed to move will be selected one more time. (2.27.2.4.4) □ Pass □ Fail □ N/A				
10	Verify the individual selector switch(es) positions override automatic power selection and power is not removed until a car is stopped. (2.27.2.4.5) □ Pass □ Fail □ N/A				
	Emergency power operation:	🗆 Pass 🛛 Fail	MCP logs u	pdated? 🛛 Yes	NO (Per State Regs 2-3-3-3c)
Signatures	By signing below I certify all statements are true to the best of my knowledge and that all testing was performed according to current adopted codes.				
	Mechanic name:	Contractor c	Contractor company name:		
	Mechanic signature:		Date:		State license #:
	Inspector name: Inspection company name:				
	Inspector signature:		Date:		State license #:
. –					Test Form Devised Ostaber 2022

Test Form Revised October 2022